

St. Paul, MN 55155-4194

# WPLMN Final Progress Report

# **Watershed Pollutant Load Monitoring Network (WPLMN)**

Doc Type: Contracts Final Report

**Instructions on Page 5** 

Ι.	Project infor	mation									
	Project title: Mis	sissippi Headwaters Board WPLMN Sampling									
	Local Partner in	nformation:									
	Organization nam	e: Mississippi Headwaters Board									
	Street address: _	322 Laurel Street									
	City:         Brainerd         State:         MN         Zip code:         56401										
	Primary contact na	me: Tim Terrill	_Phone:	218-824-1189							
	Email address:	timt@mississippiheadwaters.org	_Fax:								
	Fiscal contact nam	ne: Tim Terrill	_ Phone:	218-824-1189							
	Email address:	timt@mississippiheadwaters.org	Fax:								
	Field contact nam	ne: Brian Ross	_ Phone:	218-316-3628							
	Email address:	brian.ross@wsn.us.com	_Fax:								
	Reporting perio	od:									
	Start date: 1/15/2										
		dd/yyyy) (mm/dd/yyyy)									
	Project details:										
	Basin (check all that apply):  ☐ Red River ☐ Rainy River ☐ Lake Superior ☐ Minnesota ☐ Lower Mississippi ☐ St. Croix ☒ Upper Mississippi										
	-	(s): Upper Mississippi R Brainerd and Long Prairie	Hydro	logic unit code(s): <u>07010104 and 07010108</u>							
	_	aboratory: Pace Analytical Labaoratory-Minneapolis									
	How many full-tim	ne equivalents (FTEs) worked on this project (total proje	ct hours/2	,088 hours): <u>0.23</u>							
II.	Activities cor	mpleted									
<b>T</b> - 1	la 4 Mantalan										
	ole 1: Workplan										
1.		ties completed during the reporting period. Include to indar year, if applicable. Refer to the instructions for extens.)									
	Objective	Description									
	1: Sampler and Administrator Training	On February 18, 2015 three Widseth Smith Nolting (William Board (MHB) staff member attended the WPLMN Sam									
	2: QAPP Preparation	WSN reviewed project needs and expectations with Pa WSN completed and submitted the Quality Assurance									
	3: Site Visits and Weekly Calls	WSN created detailed maps of all four sampling sites. DNR staff at the Platte River (H15030001) and Swan F									
	3: Site Visits and Weekly Calls	WSN and MHB staff members attended weekly call ins MHB staff members attended monthly call ins from Nov staff members attended weekly call ins from March 20°	vember 20	015 through February 2016. WSN and MHB							

	River ampling	WSN staff contacted the lab to request bottles and coolers as needed. WSN arranged billing with the lab. WSN purchased necessary monitoring equipment and supplies. WSN obtained AIS permits for Hydstra sites E14051001 and E15001002.
	River ampling	WSN calibrated dissolved oxygen, pH, and specific conductance for the field meter prior to each sampling occasion (pH and specific conductance no more frequently than weekly). WSN maintained the field meter in good working order and completed maintenance as required.
	River ampling	On February 24, 2015 Joey Goeden and Mike Bogart from WSN, Tim Terrill from MHB and Jim MacArthur from MPCA met at the Miss Royalton Site (E15001002) to conduct through ice sampling training. On March 17, 2015 Joey Goeden met Jim MacArthur at all four sampling locations to complete the required field training. Ice out occurred on March 17, 2015 and 20 samples were collected from the three subwatershed sites from ice out through October 31, 2015 and 25 samples were collected from the basin site from ice out through December 31, 2015. Two field duplicates were collected at all three of the subwatershed sites and 3 field duplicates were collected at the basin site in 2015. All field duplicates were counted towards the total samples collected. All samples were collected using methods described in the WPLMN Standard Operating Procedures. See Table 2 for specific details on samples collected.
	River ampling	Remaining sampling funds from the 2015 grant were carried over into 2016 and were collected under 2015 grant through June of 2016. See Table 2 for specific details on samples collected. In 2016, one field duplicate was collected at the three subwatershed sites that fall under the 2015 grant and one field duplicate was collected at the basin site. All samples were collected using methods described in the WPLMN Standard Operating Procedures.
ar	Data Entry nd Project dministration	WSN reviewed laboratory reports immediately to ensure all parameters were analyzed, the methods and reporting limits in QAPP were followed, and to ensure there are no errors. Sampling data was entered into EQuIS template provided by MPCA and was submitted as directed. Finalized data from February 2015 through October 2015 was entered in the EQuIS template and was submitted prior to November 1, 2015. For the basin site, data from November 1, 2015 through December 31, 2015 was entered into the EQuIS template and submitted prior to February 1, 2016.
ar	Data Entry nd Project dministration	Site inspection information was entered regularly into the site inspection template. The site inspection template was reviewed and submitted prior to November 1, 2015. Site photographs were taken at all sites during each sampling event. Site photographs were labeled using the MPCA's naming guidance and submitted prior to November 1, 2015. Hydro Lab calibration logs were recorded during each calibration and a copy of all calibration sheets was submitted prior to November 1, 2015. All site inspection logs, photographs and calibration sheets collected from November 1, 2015 through December 31, 2015 were submitted prior to February 1, 2016 for the basin site.
ar	Data Entry nd Project dministration	Sampling data for sampling completed from January 2016 through June 2016 was submitted through the Canvas application. Sampling data was entered into the 2016 EQuIS template provided by the MPCA and was submitted as directed. WSN reviewed laboratory reports immediately to ensure all parameters were analyzed, the methods and reporting limits in the QAPP were followed, and to ensure there were no errors.
ar	Data Entry nd Project dministration	WSN has prepared this final progress report with the MPCA-approved template.
Ple	ase answer th	ne following questions relating to the deliverables for the project.
a.	Were any cha	anges made to the Quality Assurance Project Plan during the reporting period?
	☐ Yes ⊠ N	o Revision date (mm/dd/yyyy):
	If yes, pl	ease summarize:
b.		im Progress Report submitted?
	☐ Yes ⊠ N	
	·	ase describe why:
	No Interi	im Progress Report was required during this 1 year grant period.
C.	If applicable, ☐ Yes ☐ N	were FLUX32 pollutant loads submitted to your MPCA Project Manager?
	Please li	st the sites and years where loads were calculated:
	If no, ple	ase describe why:

2.

d.	Were you able to attend a majority of the weekly check-in telephone conferences during the project period? ☑ Yes ☐ No
	If no, please describe:
e.	Was a backup sampler used to collect any of the samples?
	⊠ Yes □ No
	If yes, please describe when, who, if they were trained, and any other details:
	Mike Bogart with Widseth Smith Nolting collected samples at all four sites on 5/15/2015 and 5/26/2015. Mike Bogart attended the February 18, 2015 WPLMN Kick Off Training, met with the MPCA onsite for training and observed Joey

Goeden in the field to ensure proper sampling procedures.

## Table 2: Lab analyte summary

3. Please enter the number of samples collected at each site for each analyte over the reporting period. Refer to the instructions at the end of this report for an example of the completed table. Please describe conditions when either sample count was more or less than what is specified in the workplan. A Microsoft Excel template is also available to complete this table. Please see instructions for more information. (Insert more rows as needed by hitting the tab key in the last row/column.)

Year	Site Type	Stream Name	EQuIS ID	TSS	svs	Turbidity	ОР	TP	NOx	TKN	Comments
2015	Subwatershed	Long Prairie	S002- 904	20	20	20	20	20	20	20	Lack of major flow events resulted in 5 extra samples.
2015	Subwatershed	Swan	S001- 996	20	20	20	20	20	20	20	Lack of major flow events resulted in 5 extra samples.
2015	Basin	Miss Royalton	S000- 150	25	25	25	25	25	25	25	Lack of major flow events resulted in 10 extra samples.
2015	Subwatershed	Platte	S001- 930	20	20	20	20	20	20	20	Lack of major flow events resulted in 5 extra samples.
2016	Subwatershed	Long Prairie	S002- 904	10			10	10	10	10	SVS and Turbidity were dropped for testing. Samples were collected on the 2015 grant due to the remaining funds.
2016	Subwatershed	Swan	S001- 996	9			9	9	9	9	SVS and Turbidity were dropped for testing. Samples were collected on the 2015 grant due to the remaining funds.
2016	Subwatershed	Two River	S001- 331	3			3	3	3	3	SVS and Turbidity were dropped for testing. Samples were collected on the 2015 grant due to the remaining funds.

2016	Basin	Miss Royalton	S000- 150	13	1	1	13	13	13	13	SVS and Turbidity were sampled on the first round of sampling but were dropped for testing after that. Samples were collected on the 2015 grant due to remaining funds.
2016	Subwatershed	Platte	\$001- 930	9			9	9	9	9	SVS and Turbidity were dropped for testing. Samples were collected on the 2015 grant due to the remaining funds.

## Table 3: QA/QC samples summary

Please complete the table below. The table should include actual results for the original and duplicate samples over the project period. The RPD should be calculated. Provide additional information in the comments about site conditions, sampling error, etc., if known. A Microsoft Excel template is also available to complete this table. Please see instructions for more information. (Insert more rows as needed by hitting the tab key in the last row/column.)

	ou doudin				,									.,		
Stream Name	Date		TSS	RPD	SAS	RPD	Turbidity	RPD	DOP	RPD	TP	RPD	NOx	RPD	TKN	RPD
Long	5/5/15	Sample	16.2	27.7	6.0	20.9	5.3	18.8	0.014	15.4	0.069	7.0	0.22	31.6	0.85	14.2
Prairie	5/5/15	QA/QC	21.4	21.1	7.4	20.9	6.4	10.0	0.012	15.4	0.074	7.0	0.16	31.0	0.98	14.2
Swan	5/5/15	Sample	4.8	13.3	2.0	66.7	2.8	0.0	0.0053	9.0	0.044	17.3	0.74	1.3	0.67	1.5
Swall	5/5/15	QA/QC	4.2	13.3	1.0	00.7	2.8	0.0	0.0058	9.0	0.037	17.3	0.75	1.3	0.66	1.5
Miss	5/5/15	Sample	4.0	10.5	1.0	0.0	2.6	7.4	0.0017	0.0	0.015	0.0	0.13	8.0	0.46	12.2
Royalton	5/5/15	QA/QC	3.6	10.5	1.0	0.0	2.8	7.4	0.0017	0.0	0.015	0.0	0.12	0.0	0.52	12.2
Platte	5/5/15	Sample	6.0	10.5	2.6	8.0	3.3	19.2	0.0017	0.0	0.062	15.7	0.40	0.0	0.85	14.2
Tiatte	3/3/13	QA/QC	5.4	10.5	2.4	0.0	4.0	19.2	0.0017	0.0	0.053	15.7	0.40	0.0	0.98	14.2
Long	9/9/15	Sample	5.3	18.8	1.0	0.0	3.5	20.5	0.0440	22.8	0.072	1.4	0.12	8.7	0.82	1.2
Prairie	3/3/13	QA/QC	6.4	10.0	1.0	0.0	4.3	20.0	0.0350	22.0	0.073	1.4	0.11	0.7	0.81	1.2
Swan	9/9/15	Sample	1.0	0.0	1.0	0.0	1.4	0.0	0.0260	0.0	0.042	2.4	0.57	1.7	0.96	9.8
Swan	9/9/15	QA/QC	1.0	0.0	1.0	0.0	1.4		0.0260	0.0	0.041	2.4	0.58	1.7	0.87	0.0
Miss	9/9/15	Sample	4.8	0.0	1.0	0.0	3.6	8.7	0.0310	17.5	0.046	6.3	0.13	8.0	0.69	140.0
Royalton	9/9/15	QA/QC	4.8	0.0	1.0	0.0	3.3	8.7	0.0260	17.5	0.049	0.3	0.12	8.0	0.78	12.2
Platte	9/9/15	Sample	1.0	0.0	1.0	0.0	1.0	33.3	0.0240	22.2	0.046	4.4	0.38	0.0	0.82	19.8
Flatte	9/9/13	QA/QC	1.0	0.0	1.0	0.0	1.4	33.3	0.0300	22.2	0.044	4.4	0.38	0.0	1.00	19.0
Miss	12/29/15	Sample	2.8	7.4	1.0	0.0	3.2	14.5	0.0110	8.7	0.034	3.0	0.37	0.0	0.62	12.1
Royalton	12/20/10	QA/QC	2.6	7.4	1.0	0.0	3.7	14.0	0.0120	0.7	0.033	0.0	0.37	0.0	0.70	12.1
Long	3/31/16	Sample	21.2	15.2					0.0160	6.5	0.077	0.0	0.39	0.0	0.93	6.2
Prairie	0,0.,.0	QA/QC	18.2	10.2					0.0150	0.0	0.077	0.0	0.39	0.0	0.99	0.2
Swan	3/31/16	Sample	8.0	2.5					0.0110	8.7	0.053	1.9	0.69	2.9	0.83	0.83
		QA/QC	8.2						0.0120	<u> </u>	0.054		0.67		0.96	
Miss	3/31/16	Sample	10.2	0.0					0.0053	9.0	0.044	2.3	0.24	4.3	0.82	27.8

Royalton			10.2											
		QA/QC												
							0.0058		0.043		0.23		0.62	
Platte	3/31/16	Sample	4.4	4.7			0.0068	16.2	0.044	2.3	0.67	2.9	0.88	18.6
Fialle	3/31/10	QA/QC	4.2	4.7			0.0080	10.2	0.043	۷.۵	0.69	۷.5	0.73	10.0

Comments:

5.	We	ease answer the following questions and provide comments.  For you comfortable with your level of training and current ability to:  Collect stream samples over the entire range of the hydrograph?   Yes  No  Comments:
	b.	Calibrate and use the field meter and equipment?   ☐ Yes ☐ No  Comments:
	C.	Enter data and information into the MPCA templates and logs? ☐ Yes ☐ No Comments:
	d.	Use the FLUX32 model and submit pollutant load data and supporting information? ☐ Yes ☒ No Comments:  We have not yet received training to complete the FLUX32 model.
	e.	Complete and submit invoices?   ☐ Yes ☐ No Comments:
	f.	Complete the Interim Progress Report? ☐ Yes ☒ No Comments:  An Interim Progress Report was not required during this 1 year grant period.
6.		scribe in detail any problems, delays, or difficulties that occurred in fulfilling the requirements of the workplan.
		2015 Work Plan and QAPP took longer than expected to receive approval, but we worked through the issues and were a to successfully complete all of the sampling and administrative requirements during this grant period.
7.		re there any change orders and/or amendments to the contract and workplan? If yes, summarize the changes. Yes $\ \square$ No
		Comments:
		There were two change orders completed and submitted during this contract period. Change Order 1 was initialized but not submittied or finalized because it was not needed. Change Order 2 and 3 are summarazed below.
		Change Order 2:
		Moved \$46.86 from Objective 1 Training Personnel to Objective 4 River Samping Travel
		Moved \$16.89 from Objective 1 Training Travel to Objective 4 River Sampling Travel
		Moved \$22.00 from Objective 1 Training Per Diem to Objective 4 River Sampling Travel
		Moved \$1.22 from Objective 2 QAPP Preparation to Objective 4 River Sampling Travel
		Moved \$1,193.40 from Objective 3 Site Visits and Weekly Call Ins to Objective 5 Data Entry and Andministration
		Moved \$8.85 from Objective 4 River Sampling Personnel to Objective 4 River Sampling Travel

Moved \$161.52 from Objective 4 River Sampling Personnel to Objective 4 River Sampling Laboratory Moved \$152.58 from Objective 4 River Sampling Per Diem to Objective 4 River Sampling Laboratory

Change Order 3:

Moved \$800.00 from Objective 3 Site Visits and Weekly Call Ins to Objective 5 Data Entry and Administration.

### 8. If there are unspent funds, please list the Objective and Task and explain the reason for the unspent funds:

Unspent funds and reason for the unspent funds are summarized below.

Objective 3 Site Visits and Weekly Calls - \$21.74 unspent - Not enough remaining funding to bill to task.

Objective 4 River Sampling Personnel - \$316.06 unspent - Not enough remaining funding to complete another full round of sampling.

Objective 4 River Sampling Laboratory - \$57.50 unspent - Not enough remaining funding to complete another full round of laboratory analysis.

Objective 4 River Sampling Travel - \$5.40 unspent - Not enough remaining funding to complete another full round of sampling.

Objective 4 River Sampling Monitoring Supplies - \$342.61 unspent - We did not purchase all of the sampling supplies.

Objective 4 River Sampling Per Diem - \$6.83 unspent - Not enough reamaining funding to bill to this task.


Objective 5 Data Entry and Administration - \$53.08 unspent - Not enough remaining funding to complete all data entry for a full round of sampling.


#### 9. Please provide any constructive feedback regarding the WPLMN (training, forms, program directives, etc.):


Additional information regarding control, out of bank, and backwater conditions could have been added to the initial training to help us better understand stream conditions. The additional training provided by Heather Emerson (DNR) has since cleared up our questions. Overall the WPLMN training has been very helpful and covers all important topics for this project. Most WPLMN forms have instructions at the end of the document, which we appreciate, as it makes filling out the forms much easier and more efficient.


# III. Budget information


Budget item	Objective 1	Objective 2	Objective 3	Objective 4	Objective 5	Total expended
Objective title:	Sample Training	QAPP Preparation	Site Visits and Weekly Calls	River Sampling	Data Entry and Administration	
Personnel: wages and benefits						
Staff #1: No. of hours <u>61</u>	\$ 635.50	\$ 20.50	\$ 727.75	\$	\$ 1107.00	\$ 2,490.75
Staff #2: No. of hours <u>400</u>	\$ 269.92	\$ 96.40	\$ 655.52	\$ 11,057.08	\$ 3,345.08	\$ 15,424.00
Staff #3: No. of hours <u>28</u>	\$	\$	\$ 22.37	\$ 1,230.35	\$	\$ 1,252.72
Laboratory analyses: No. of stream samples 129	\$	\$	\$	\$ 9,023.60	\$	\$ 9,023.60
Travel reimbursement: No. of miles 4,325	\$ 50.31	\$	\$	\$ 2,374.10	\$	\$ 2,424.41
Equipment	\$	\$	\$	\$	\$	\$
Monitoring supplies	\$	\$	\$	\$ 227.19	\$	\$ 227.19
Shipping	\$	\$	\$	\$	\$	\$
Training and materials	\$	\$	\$	\$	\$	\$
Other (describe the activity and cost – be specific):						
Per Diem	\$	\$	\$	\$ 93.59	Data Entry and Administration  \$ 1107.00  \$ 3,345.08  \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$	\$ 93.59
	\$	\$	\$	\$	\$	\$
Column total:	\$ 955.73	\$ 116.90	\$1,405.64	\$24,005.91	\$4,482.83	\$30,936.26











Discharges are not yet available for the Two Rivers site.